# NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

M.NZ/PMC/BBMP/YD/W-1/2019-20/SH

Date: 18-06-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to main roads and cross roads at 1st main Shivanahalli and surrounding areas in Kempegowda ward no-01 and Improvements to main roads and cross roads at 2nd main Shivanahalli and surrounding areas in Kempegowda ward no-01 (Package-01)

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface | Cum | 1028.85 |
| 2 | KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the | Cum | 269.10 |
| 3 | KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, | Cum | 700.77 |
| 4 | Providing laying palin / reinforced cement concrete for Box Drain walls of thicknes 10cm to 20 cm including cenmtering shuttering form work etc. complete as per approved drawiong and design MORTH Specification No. 1500,1700,2200 | Cum | 101.48 |
| 5 | KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the | Tn | 5.12 |
| 6 | Providing and Fixing RCC pre cast covering Slab of 100mm thick for drains in cement concrete M20 using graded grinite jelly 20mm and down size with steel reinforcement, including from work, lift charges, curing and concrete finished | Sqm | 193.50 |
| 7 | Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, | Sqm | 24.00 |
| 8 | Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2 2 design mix M20/M30 , with 25mm and | /Cum | 547.21 |

AE

AE-1

A.E.E



Scanned by CamScanner

# NEWZEN CONSULTANTS BANGALORE

**NEW TECHNOLOGIES TO INNOVATE**

| | | | |
|---|---|---|---|
| 9 | KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage | Cum | 1297.95 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

A.E.E

Scanned by CamScanner